PLFP Contingency Tracker			
March 2023	**90% EAC ESTIMATE**	**APPROVED AMOUNT**	**CONTINGENCY DRAWDOWN**
SCO01: PFP: Design and Supply of Playing Equipment-Material Price Increase and Product Deletion Substitutions	-	52,717.51	52,717.51
			-
SCO67: PLFPEI-Peer Review forDewateringCommissioners	15,163.24	15,163.24	-
SCO67: PLFPEI-Peer Review forDewateringCommissioners	15,163.24	15,163.24	-
SCO67: PLFPEI-Peer Review forDewateringCommissioners	15,163.24	15,163.24	-
			-
TPBR35-Package 05 Feeders Relocation Don Roadway & Lakeshroe Blvd. E- (Black Mcdonald)) CM2022-28	1,255,400.11	2,380,475.25	1,125,075.14
CO#94-TP16- Parapet Railing Coating - Aecon	2,807.92	2,807.92	-
CO#95-TP16- East Abutment Access Gate - Aecon	7,050.41	7,050.41	-
CO#98-TP16- Parapet Wall Stainless-Steel Plates - Aecon	-	212,171.20	212,171.20
CO#99-TP16- Additional Utility Bridge Bearings - Aecon	2,534.16	2,534.16	-
CO#100-TP16- Added Timber Fenders-Supply - Aecon	81,188.00	81,188.00	-
CO#101-TP16- Additional Girder per CN 5- Aecon	32,885.00	32,885.00	-
CO#102-TP16- Additional Access- Aecon	224,594.63	224,594.63	-
CO#104-TP16-Balustrade Revisions- Aecon	-	70,664.59	70,664.59
			-
TPBR183-Traffice Control Signals (Guild Electric Ltd) CM#2022-42	-	133,954.71	133,954.71
TPBR183-Traffice Control Signals (Guild Electric Ltd) CM#2022-42	368,213.14	616,671.42	248,458.28
TPBR183-Traffice Control Signals (Guild Electric Ltd) CM#2022-42	55,386.86	55,386.86	0.00
TPBR182-Dewaltering System for Chamber CC6567 Rebuild Operations (WJ Groundwater) CM#2023-03	158,550.00	332,261.25	173,711.25
TPBR185-Cherry & Lakeshore Temporary Line Making (McGuinness) CM#2023-05	6,345.00	6,345.00	-
CO784-TP45-SSM for RVPS	805,227.95	671,934.90	(133,293.05)
CO793-TP125-Drowned Tree Modifications	-	14,161.69	14,161.69
CO805-TP76-Sanitary Connection at Polson St	-	17,283.15	17,283.15
CO808-TP76-Locate and Connection of STM Pipe to Polson St	-	15,132.05	15,132.05
CO819-TP76-VOC Exceedance on Commissioners and Future Polson	31,135.62	23,433.39	(7,702.22)
CO825-TP23-Dewaltering Existing SWTF Shaft at 480 LSBE (Accuworx)	126,167.58	209,389.49	83,221.91
CO830-TP78-Dewatering from Jan 4 2022 to March 8 2022 Reduced	232,494.71	228,492.47	(4,002.24)
CO833-TP124-Bell Missing Contract Items at Future Polson	75,000.00	118,269.31	43,269.31
CO834-TP115-Panel Removal for Commissioners St Bridge Electrical Install	-	56,901.42	56,901.42
CO835-TP82-West Plug and Polson RPS Dewatering	-	119,601.64	119,601.64
CO836-TP76- Saulter St Sanitary Forcemain Relocation	-	18,482.68	18,482.68
CO838-TP147-HONI Tower Foundation Removal (North of Villiers)	-	45,097.62	45,097.62
CO839-TP116-Curbside Detour T&M	-	208,021.65	208,021.65
CO839-TP116-Curbside Detour T&M	-	112,011.66	112,011.66
CO841-TP167-Vac Pond Management Extension (January 2023-June 2023)	-	224,612.50	224,612.50
CO842-TP119-Temp Sani Management Phase 03 – FRP Temp Service	-	245,488.25	245,488.25
CO843-TP118-Service Entrance Circuit Breakers and Updated SCADA	-	70,065.89	70,065.89
CO844-TP41-MT-35 Found Wall Deadman Removal	227,074.25	83,239.30	(143,834.95)
CO865-TP181-Commissioners St Bridge Scaffold Bird Netting	-	18,243.82	18,243.82
CO867-TP76-Commissioning of WM HDD Lines	21,140.00	110,308.52	89,168.52
			-
PFP: Packets 2 and 9 Agreement of Purchase and Sale between Toronto Port Authority and Waterfront Toronto	-	1,721.46	1,721.46
PFP: Packets 2 and 9 Agreement of Purchase and Sale between Toronto Port Authority and Waterfront Toronto	-	641.43	641.43
PFP: Packets 2 and 9 Agreement of Purchase and Sale between Toronto Port Authority and Waterfront Toronto	-	2,499.75	2,499.75
PFP: Packets 2 and 9 Agreement of Purchase and Sale between Toronto Port Authority and Waterfront Toronto	-	902.87	902.87
PFP: Packets 2 and 9 Agreement of Purchase and Sale between Toronto Port Authority and Waterfront Toronto	-	659.67	659.67
PFP: Packets 2 and 9 Agreement of Purchase and Sale between Toronto Port Authority and Waterfront Toronto	-	5,869.92	5,869.92
PFP: Packets 2 and 9 Agreement of Purchase and Sale between Toronto Port Authority and Waterfront Toronto	-	2,862.66	2,862.66
PFP: Packets 2 and 9 Agreement of Purchase and Sale between Toronto Port Authority and Waterfront Toronto	-	3,318.85	3,318.85
PFP: Packets 2 and 9 Agreement of Purchase and Sale between Toronto Port Authority and Waterfront Toronto	-	2,677.91	2,677.91
PFP: Packets 2 and 9 Agreement of Purchase and Sale between Toronto Port Authority and Waterfront Toronto	-	3,018.26	3,018.26
PFP: Packets 2 and 9 Agreement of Purchase and Sale between Toronto Port Authority and Waterfront Toronto	-	308.59	308.59
PFP: Packets 2 and 9 Agreement of Purchase and Sale between Toronto Port Authority and Waterfront Toronto	-	35,156.22	35,156.22
PFP: Packets 2 and 9 Agreement of Purchase and Sale between Toronto Port Authority and Waterfront Toronto	-	2,187.25	2,187.25
PFP: Packets 2 and 9 Agreement of Purchase and Sale between Toronto Port Authority and Waterfront Toronto	-	3,926.13	3,926.13
PFP: Packets 2 and 9 Agreement of Purchase and Sale between Toronto Port Authority and Waterfront Toronto	-	2,287.91	2,287.91
PFP: Packets 2 and 9 Agreement of Purchase and Sale between Toronto Port Authority and Waterfront Toronto	-	2,097.76	2,097.76
PFP: Packets 2 and 9 Agreement of Purchase and Sale between Toronto Port Authority and Waterfront Toronto	-	5,598.96	5,598.96
PFP: Packets 2 and 9 Agreement of Purchase and Sale between Toronto Port Authority and Waterfront Toronto	-	974.31	974.31
PFP: Packets 2 and 9 Agreement of Purchase and Sale between Toronto Port Authority and Waterfront Toronto	-	3,740.04	3,740.04
PFP: Packets 2 and 9 Agreement of Purchase and Sale between Toronto Port Authority and Waterfront Toronto	-	2,158.19	2,158.19
PFP: Packets 2 and 9 Agreement of Purchase and Sale between Toronto Port Authority and Waterfront Toronto	-	3,216.90	3,216.90
		-	-
SCO#05-PFP: Procurement Advisory Services-Additional work for PLFP Programinsurance coverage (Builder's Risk, Wrap-up Liability, and Errors and Omissions)	-	2,020.00	2,020.00
			-
SCO109: PLFPEI (USD)-Geotech CA, RSI Extension of Services	234,500.00	234,500.00	-
			-
CO632-TP145-Diposal of Dredge Material ST0360	97,290.68	97,290.68	-
CO763- TP145-Diposal of Dredge Material ST0360	28,588.61	28,588.61	-
CO763- TP145-Diposal of Dredge Material ST0360	12,419.75	12,419.75	-
CO771-TP121-MT35 Rock Anchor	52,850.00	89,159.08	36,309.08
CO776-TP41-SDMA Movement of Stockpiles	554,925.00	554,925.00	-
CO783-TP11-- CSN/CSS - Deck Beam Hole Filling	-	1,927.07	1,927.07
CO783-TP11-- CSN/CSS - Deck Beam Hole Filling	-	3,943.61	3,943.61
CO787-TP145-Dockwall Demolition Section F	-	1,802.19	1,802.19
CO795-TP41-ST0384 Disposal	16,383.50	16,383.50	-
CO797-TP11-CSN/CSS/COMM-Ports Toronto Cargo Dues- Cherubini Metal Works	-	18,233.25	18,233.25
CO797-TP11-CSN/CSS/COMM-Ports Toronto Cargo Dues- Cherubini Metal Works	-	9,116.63	9,116.63
CO797-TP11-CSN/CSS/COMM-Ports Toronto Cargo Dues- Cherubini Metal Works	-	18,233.25	18,233.25
CO798-TP11-CSN-LRT Weld Photo Report- Cherubini Metal Works	-	9,238.18	9,238.18
CO799-TP22-CSN- OSD Concrete	53,061.40	99,659.25	46,597.85
CO800-TP22-CSN-OSD Waterproofing-Belor Construciton	63,420.00	142,033.32	78,613.32
CO801-TP44-COMM-Modular Expansion Joint Installation- Alliance Verdic Civil	-	21,711.97	21,711.97
CO815-TP145-SDMA Obstruction Removals Oct to Dec, 2022	33,056.62	33,056.62	-
CO816-TP145-Alt Micropile Wall for Future Gardiner Pier	103,600.78	213,408.30	109,807.52
TPBR184-Old Cherry Street Bridge Early Engineering Cost (Sarens Canada) CM#2023-04	-	84,720.00	84,720.00
			-
			-
SCO108: PLFPEI (USD)-PPS Surcharge Reduction Analysis	10,596.96	10,596.96	-
Total	**5,019,378**	**8,656,161**	**3,636,783**